

ETABLIX

INTEGRATEDSITESERVICES·PARTOFGROUPENSEYA

EMPLOYER'S REQUIREMENTS

P2 — Modular Accommodation

Client	Marrowbridge Infrastructure Ltd
Project	Project NORTHREACH — Workforce Accommodation Village
Package	P2 — Modular Accommodation
Document reference	NR-ER-P2
Revision	A
Date	September 2026
Status	Issued for tender

This document states what is required. It does not state how it is to be achieved, except where a method is itself a requirement. Where a tenderer's proposal departs from this document, the departure shall be stated in the Schedule of Departures and priced separately, so that what is compared is comparable.

Contents

1 Introduction and status of this document

1.1 Purpose

These Employer's Requirements define the accommodation and amenity buildings required for the workforce village serving Project NORTHREACH — Workforce Accommodation Village. They are issued as part of the tender documents for P2 — Modular Accommodation and form part of the subcontract on award.

1.2 Document hierarchy

Where documents conflict, the following order prevails, the first named taking precedence:

1. The subcontract conditions and any amendments
2. These Employer's Requirements
3. The fire strategy issued at Appendix 2
4. The drawings listed in the Drawings and Documents Register at section 11
5. The tenderer's accepted proposal, to the extent it does not conflict with the above

A tenderer who identifies a conflict before the clarification deadline shall raise it. A conflict raised after award is resolved by the order above and at the tenderer's cost.

1.3 What is NOT in this package

The following are expressly excluded. Each names the package that does hold it — an exclusion that names nobody is a gap, and it will be found at the worst possible moment.

Excluded from this package	Held under	Interface reference
Ground preparation, bases, plinths and drainage	P1 Civil Works	IF-01, IF-02
Roads, hardstanding, parking and external lighting	P1 Civil Works	—
Kitchen fit-out, catering equipment and extraction	P3 Kitchen	IF-04
All loose furniture, including bedroom furniture	P4 Furniture	IF-05, IF-06
Operation, housekeeping, catering and maintenance	P5 FM and Operation	IF-07 to IF-10
CCTV cameras, recording and monitoring	P5 FM and Operation	4.19
The fire strategy itself	Client's fire engineer	IF-11

2 Room schedule

Type	Description	Quantity	Data sheet
RT-01	Standard bedroom with ensuite shower room The base room. Every deviation is priced against this one.	199	Section 3
RT-02	Accessible bedroom with ensuite wet room Wheelchair accessible. Layout to be confirmed with Building Control.	12	Section 3
RT-03	Senior / long-stay bedroom with ensuite shower room As RT-01 with an increased desk and storage provision.	14	Section 3

Quantities are as scheduled and are subject to remeasurement only where this document expressly permits it. The tenderer shall satisfy itself as to quantities from the drawings listed at section 11.

3 Room data sheets

Every line is a requirement. Where a cell reads “As RT-01” the requirement for RT-01 applies in full to that room type.

Item	RT-01 Standard bedroom	RT-02 Accessible bedroom	RT-03 Senior bedroom
GENERAL			
Nominal internal floor area	11.0 m² minimum	16.0 m² minimum	14.0 m² minimum
Nominal internal width	2.85 m minimum	3.30 m minimum	3.10 m minimum
Clear floor-to-ceiling height	2.40 m minimum throughout, 2.30 m minimum beneath any bulkhead	2.40 m minimum	2.40 m minimum
Design occupancy	1 person, single occupancy	1 person, single occupancy	1 person, single occupancy
Ensuite floor area	2.6 m² minimum	4.5 m² minimum, level access wet room	2.6 m² minimum
ENTRANCE DOOR			

Item	RT-01 Standard bedroom	RT-02 Accessible bedroom	RT-03 Senior bedroom
Leaf size	926 × 2040 × 44 mm	926 × 2040 × 44 mm, 900 mm clear opening minimum	926 × 2040 × 44 mm
Fire rating	FD30S, intumescent and cold smoke seals to head and both jambs	FD30S	FD30S
Finish	Factory-finished laminate, colour from the approved range	As RT-01	As RT-01
Ironmongery	Lever furniture, satin stainless; overhead closer to EN 1154 power size 3; hinges 3 no. per leaf to EN 1935 Grade 13	As RT-01, with closer force adjusted to 20 N maximum opening force	As RT-01
Lock	Electronic access control, offline battery lock, mechanical override; keyed to the village master suite	As RT-01, lever handle inside, no thumbturn requiring a pinch grip	As RT-01
Vision panel	None	None	None
Door number	Engraved sign, 40 mm characters, tactile, mounted 1400–1600 mm AFFL on the wall to the leading edge	As RT-01, with tactile and braille characters	As RT-01
WINDOW			
Type	Aluminium or uPVC, thermally broken, top-hung opening light	As RT-01, opening light operable from a seated position, cill height 800 mm maximum	As RT-01
Nominal size	1200 × 1100 mm	1200 × 1100 mm	1200 × 1100 mm
Glazing	Double glazed sealed unit, low-e, argon filled; toughened to BS 6206 Class A where within 800 mm of finished floor level	As RT-01	As RT-01
Restrictor	Opening restricted to 100 mm, key-released, to prevent falls	As RT-01	As RT-01
Trickle ventilation	5,000 mm ² equivalent area per room minimum	As RT-01	As RT-01
Internal blind	Fitted roller blind, blackout, chain-operated with a breakaway connector	As RT-01, wand or motorised operation	As RT-01
FINISHES — ROOM			
Floor	Cushioned vinyl sheet, 2.0 mm minimum, welded seams, slip resistance PTV ≥ 36 dry	As RT-01, slip resistance PTV ≥ 36 wet and dry throughout	As RT-01
Skirting	Coved and welded to the wall finish, 100 mm, integral with the floor covering	As RT-01	As RT-01
Walls	Factory-applied vinyl faced plasterboard or equivalent wipe-clean finish; impact resistant to 1200 mm AFFL	As RT-01	As RT-01
Ceiling	Factory-finished board, matt white, no accessible void within the room	As RT-01	As RT-01
FINISHES — ENSUITE			
Floor	Slip-resistant vinyl, PTV ≥ 36 wet, coved 150 mm to all walls, falls to gully	As RT-01, falls across the whole wet room floor to a level-access gully	As RT-01

Item	RT-01 Standard bedroom	RT-02 Accessible bedroom	RT-03 Senior bedroom
Walls	Fully sealed impervious panel system, full height, no tiled joints below 2.0 m	As RT-01	As RT-01
Ceiling	Moisture-resistant, factory-finished	As RT-01	As RT-01
SANITARYWARE			
Shower	Thermostatic mixer to BS EN 1111, maximum outlet 41 °C, riser rail, hose, integral shower tray or moulded pod	Level-access shower, thermostatic mixer, fixed and handheld head, drop-down seat, grab rails to BS 8300	As RT-01
WC	Close-coupled, dual flush 6/4 litre maximum, soft-close seat	Doc M compliant pan, 480 mm seat height, drop-down and fixed grab rails, spatula flush	As RT-01
Basin	Wall-hung, 500 mm, single lever mixer, integral overflow	Doc M compliant, lever mixer, clearance for a seated user	As RT-01
Accessories	Mirror, glass shelf, toilet roll holder, robe hook, heated towel rail 200 W	As RT-01 plus emergency assistance alarm — pull cord to floor level, reset within the room, indicator outside the door and repeat to reception	As RT-01
FITTED JOINERY — SUPPLIED UNDER THIS PACKAGE			
Wardrobe	Fitted, 600 × 600 × 1950 mm, hanging rail and one shelf, lockable	As RT-01, rail at 1050 mm maximum	Fitted, 900 mm wide, hanging rail and three shelves, lockable
Desk / worktop	Fitted worktop 1000 × 500 mm at 730 mm AFFL, with cable grommet	As RT-01, knee clearance 750 mm minimum, no fixed pedestal	Fitted worktop 1400 × 600 mm with a two-drawer fixed pedestal
Shelving	One shelf over the desk, 900 mm	As RT-01 at reachable height	Two shelves over the desk
Note	Bed, mattress, chair, bin and soft furnishings are supplied under P4 Furniture and are NOT in this package. The interface is scheduled at IF-05.	As RT-01	As RT-01
MECHANICAL			
Space heating	Electric panel heater, 1.0 kW, thermostatically controlled, tamper-resistant, set-point limited 16–24 °C	As RT-01, controls at 1000 mm AFFL maximum	As RT-01
Ventilation — room	Trickle ventilation as scheduled, plus mechanical extract from the ensuite providing whole-room air change	As RT-01	As RT-01
Ventilation — ensuite extract	15 litres/second minimum, humidity sensing with 15-minute overrun, ducted to outside	As RT-01	As RT-01
Hot water	From the central system; outlet temperature at basin and shower limited to 41 °C by TMV3 valve	As RT-01	As RT-01
Cold water	From the central system; no storage within the room	As RT-01	As RT-01
Pipework insulation	All hot and cold pipework insulated within the room and ensuite	As RT-01	As RT-01
ELECTRICAL			

Item	RT-01 Standard bedroom	RT-02 Accessible bedroom	RT-03 Senior bedroom
Socket outlets	4 no. twin switched 13 A: 2 at desk height, 1 at bedside, 1 at low level; each with integral USB-A and USB-C	As RT-01, all outlets 700–1000 mm AFFL	6 no. twin switched 13 A
Lighting — room	LED ceiling luminaire, 300 lux at desk, switched at the door and at the bedside	As RT-01, switches 900–1100 mm AFFL	As RT-01
Lighting — ensuite	LED, IP44, 200 lux, switched with the extract	As RT-01	As RT-01
Reading light	LED over the bed head, independently switched	As RT-01	As RT-01
Data	1 no. RJ45 Cat 6 outlet at desk position, terminated and tested	As RT-01	2 no. RJ45 Cat 6
Wireless	Room to be covered by the village wireless network; access points supplied under this package and commissioned to the coverage requirement at 7.4	As RT-01	As RT-01
Television	1 no. coaxial outlet at desk position	As RT-01	As RT-01
Shaver socket	1 no. in the ensuite, IP-rated, isolating transformer	As RT-01	As RT-01
Smoke detection	Optical detector to the room, addressable, connected to the village fire alarm system	As RT-01 plus a visual alarm device	As RT-01
Emergency lighting	Maintained emergency luminaire to the corridor side of the door; escape route lighting to 8.2	As RT-01	As RT-01
PERFORMANCE			
Airborne sound — between bedrooms	DnT,w + Ctr 45 dB minimum, verified by pre-completion testing on the sample described at 9.3	As RT-01	As RT-01
Airborne sound — bedroom to corridor	DnT,w + Ctr 40 dB minimum, including the door	As RT-01	As RT-01
Impact sound — floor above	L'nT,w 62 dB maximum	As RT-01	As RT-01
Fire — separating construction	60 minutes integrity and insulation between rooms and to the corridor	As RT-01	As RT-01
Thermal — external wall	U-value 0.22 W/m²K maximum	As RT-01	As RT-01
Thermal — roof	U-value 0.16 W/m²K maximum	As RT-01	As RT-01
Thermal — glazing	U-value 1.4 W/m²K maximum, whole window	As RT-01	As RT-01
Air permeability	5.0 m³/(h·m²) at 50 Pa maximum, tested per 9.4	As RT-01	As RT-01
Overheating	Demonstrated compliance with the overheating criterion in the client's brief at Appendix 9, using the CIBSE TM59 methodology	As RT-01	As RT-01

4 Technical specification, by element

4.1 Interface with substructure

Modules are set on bases constructed under P1 Civil Works. The tenderer shall issue setting-out drawings and a base tolerance specification not later than eight weeks before the first delivery. Level tolerance across any single base: ± 5 mm. Plan position tolerance: ± 10 mm. Relative level between adjacent bases supporting one module: ± 3 mm. The tenderer shall inspect and accept the bases in writing before delivery; delivery to unaccepted bases is at the tenderer's risk.

4.2 Module frame and structure

Steel or timber framed volumetric modules, designed to BS EN 1990 and the relevant material Eurocode, for the loadings at Appendix 8. Design working life 25 years minimum notwithstanding the intended 38-month deployment, to permit relocation. All lifting points designed, certified and clearly marked; a lifting plan issued with each delivery.

4.3 External walls

Composite panel or framed construction achieving the U-value at 6.1. External finish: factory-applied coated steel or fibre cement, colour from the approved range at Appendix 5. Impact resistance to withstand normal site traffic adjacent to haul routes. All penetrations sealed and weathered; no site-applied sealant relied upon as the primary weather line.

4.4 Roof

Pitched or flat to falls not less than 1:80 after deflection. Single-ply membrane or profiled sheet, with a 20-year manufacturer's material warranty assigned to the client at handover. Rainwater goods sized to BS EN 12056-3 for the design rainfall at Appendix 8, discharging to the drainage provided under P1 at the termination points scheduled at 5.2.

4.5 Windows and external doors

As the room data sheets. All external doors: 44 mm, weather-sealed, with a threshold not exceeding 15 mm. Escape doors to open in the direction of escape and be openable without a key from the inside at all times, in accordance with the fire strategy issued by the client's fire engineer at Appendix 2.

4.6 Internal walls and partitions

Full height to the underside of the floor above, achieving the acoustic and fire performance scheduled at 6.2 and 6.3. No service penetration shall reduce the rated performance; all penetrations firestopped by a competent installer and recorded in the firestopping register required at 10.4.

4.7 Corridors and circulation

Minimum clear corridor width 1200 mm, and 1500 mm where required by the fire strategy or by BS 8300 for accessible routes. Wall protection to 1200 mm AFFL throughout, and corner protection at every change of direction. Floor finish continuous, slip resistance PTV ≥ 36 wet and dry.

4.8 Stairs

Where blocks are two storey: stairs to the fire strategy, minimum 1200 mm clear width between handrails, handrails both sides at 900–1000 mm, tactile and visual contrast to nosings. External stairs to have a slip resistance maintained when wet and a means of preventing ice accretion or a stated winter maintenance regime.

4.9 Internal finishes

As the room data sheets for rooms and ensembles. Circulation and amenity areas: wall finishes wipe-clean to 1200 mm minimum; floors slip resistant and welded. No carpet in any circulation or amenity space. All finishes to be maintainable

with standard commercial cleaning products, and a schedule of approved products issued in the O&M manual.

4.10 Mechanical services — heating

Electric panel heating as scheduled, or an alternative proposed by the tenderer and priced separately as a departure. Central plant, where offered, to be located, acoustically treated and access-provisioned to 4.14. Controls to prevent a room being heated with the window open shall be offered as a priced option.

4.11 Mechanical services — water

Hot and cold water distribution from the central plant provided under this package. Design to CIBSE Guide G and the Water Supply (Water Fittings) Regulations. Dead legs minimised and recorded; every dead leg exceeding 3 pipe diameters to be scheduled in the O&M. Hot water stored at 60 °C minimum and distributed at 50 °C minimum at every outlet within one minute, with outlet temperature limited to 41 °C by TMV3 valves at every basin and shower.

4.12 Mechanical services — legionella

The tenderer shall prepare and hand over a written scheme of control to HSG274 Part 2 and ACOP L8. THE DUTY PASSES AT FIRST FILL, NOT AT FIRST OCCUPATION. Where the system is filled and then stands at low or nil occupancy before handover, the tenderer shall operate and record a flushing regime, and shall hand over the log with the O&M manual. This is scheduled as interface IF-10 and is not a matter the tenderer may leave to the operator.

4.13 Electrical services

Installation to BS 7671 as amended. Distribution boards accessible from circulation, not from bedrooms. Separate final circuits for lighting and power to each floor of each block. RCBO protection to every final circuit. Full test results, certificates and an as-installed schedule to be issued at handover; a certificate covering 'all circuits' without individual results will be rejected.

4.14 Plant and access

All plant requiring inspection, servicing or replacement shall be accessible without entering a bedroom and without removing permanent construction. Safe access provided for work at height. A maintenance access strategy drawing shall be submitted with the tender.

4.15 Fire detection and alarm

Category L1 system to BS 5839-1 unless the fire strategy at Appendix 2 requires otherwise. Addressable, with a repeat panel at reception and a mimic to the village management system. Zoning to the fire strategy. Cause and effect matrix submitted for approval before installation and demonstrated at commissioning.

4.16 Emergency lighting

To BS 5266-1, three-hour duration, self-testing where offered. Escape route illumination to 1 lux minimum on the centre line, open areas 0.5 lux. Full photometric calculation submitted for approval.

4.17 Lightning protection

Risk assessment to BS EN 62305 to be carried out by the tenderer for the village as sited, and protection installed where the assessment requires it. The assessment shall be issued whether or not it results in installation.

4.18 Access control

Offline battery locks as the room data sheets, integrated with the village management system supplied under this package. Audit trail retained for 90 days minimum. Master, floor-master and housekeeping key hierarchies to be agreed with the

client before commissioning. Mechanical override provided and its keys handed over under a documented key control procedure.

4.19 Security and CCTV interface

Cabling, containment and power for external CCTV and the gatehouse interface are within this package to the termination points scheduled at 5.2. The cameras, recording and monitoring are supplied under P5 FM and Operation. Positions coordinated before installation, not after.

4.20 Signage and wayfinding

Statutory and fire signage throughout. Room numbering, floor identification and directional signage to a scheme submitted for approval. Signage to be legible under emergency lighting conditions.

5 Interface schedule

5.1 Why this section exists

A package fails at its boundaries, not in its middle. Each interface below states what is handed over, in what state, who certifies it and when. An interface that is not certified by the date stated is a notifiable event under the subcontract.

5.2 The interfaces

Ref	With	What is handed over	Certified by	When
IF-01	P1 Civil Works	Bases set out, constructed and surveyed to the tolerance at 4.1	P1 issues the survey; this tenderer accepts it in writing	Not later than 2 weeks before each delivery
IF-02	P1 Civil Works	One termination point per service per block — water, foul, power, data — at the position and invert on the coordination drawing	Joint drawing signed by both parties before either orders materials	Before P1 commences drainage
IF-03	P1 Civil Works	Craneage hardstanding, access route and turning provision for the delivery vehicles and crane	P1, against this tenderer's stated loadings and swept path	4 weeks before first delivery
IF-04	P3 Kitchen	Kitchen and dining building shell, with agreed penetrations, floor loading, drainage falls and extract routes	This tenderer supplies the shell; P3 confirms the penetration schedule before manufacture	Before module manufacture commences
IF-05	P4 Furniture	The bedroom specification, item by item, dividing fixed joinery from loose furniture	Both parties against a single common schedule issued by the client	Before either package is let
IF-06	P4 Furniture	Access for furniture installation after module setting and before handover	Programme coordination; this tenderer provides secure storage if the sequence slips	Per the agreed installation programme
IF-07	P5 FM and Operation	Building services commissioning complete and demonstrated before any occupation	This tenderer, witnessed by P5 and by the client	Before the first resident arrives
IF-08	P5 FM and Operation	O&M manuals, as-installed drawings, warranties, asset register and training	This tenderer; P5 acknowledges receipt against a checklist	2 weeks before handover
IF-09	P5 FM and Operation	Access control key hierarchy and the audit trail configuration	Jointly, to a procedure agreed before commissioning	At commissioning
IF-10	P5 FM and Operation	The water system at first fill, with the legionella duty and the flushing log	This tenderer operates and records until handover, then transfers with the log	At first fill, and again at handover

Ref	With	What is handed over	Certified by	When
IF-11	Client's fire engineer	The fire strategy, cause and effect matrix and the compartmentation drawing	The client's fire engineer approves; this tenderer implements	Before manufacture, and again at commissioning
IF-12	Client	Planning conditions affecting external appearance, lighting and hours of installation	Client discharges; this tenderer complies and evidences	Before delivery commences

6 Performance schedule

These are the Employer's requirements. Compliance with statutory requirements is the tenderer's duty and is not discharged by meeting the figures below; where a statutory requirement is more onerous, it prevails.

Criterion	Requirement	How it is verified
Airborne sound insulation, between bedrooms	DnT,w + Ctr 45 dB minimum	Pre-completion testing to BS EN ISO 16283-1 on the sample at 9.3
Airborne sound insulation, bedroom to corridor	DnT,w + Ctr 40 dB minimum, including the doorset	Pre-completion testing, same sample
Impact sound insulation, floors	L'nT,w 62 dB maximum	Pre-completion testing to BS EN ISO 16283-2
Rain noise	Demonstrated not to exceed 45 dB LAeq in a bedroom during the design rainfall event	Calculation, or manufacturer's test data for the roof build-up
Fire resistance, separating construction	REI 60 between rooms, and between rooms and circulation	Third-party certified system, evidence submitted before order
Fire resistance, doorsets	FD30S to bedrooms; FD60S where the fire strategy requires	Certified doorsets, labelled, register issued at handover
Reaction to fire, internal linings	Class B-s3,d2 or better to circulation and escape routes	Manufacturer's classification report
Thermal transmittance, external wall	0.22 W/m²K maximum	Calculation to BS EN ISO 6946, submitted with the tender
Thermal transmittance, roof	0.16 W/m²K maximum	As above
Thermal transmittance, floor	0.18 W/m²K maximum	As above
Thermal transmittance, windows and doors	1.4 W/m²K maximum, whole unit	Manufacturer's data
Thermal bridging	Psi values calculated for every junction type; no junction left to a default value	Calculation, submitted before manufacture
Air permeability	5.0 m³/(h·m²) at 50 Pa maximum	Testing to ATTMA TSL1 on the sample at 9.4
Overheating	Compliance with the criterion at Appendix 9	Dynamic thermal modelling to CIBSE TM59
Ventilation, ensuite extract	15 l/s minimum, humidity sensing, 15 minute overrun	Commissioning measurement, every room, recorded
Water outlet temperature	41 °C maximum at basin and shower; 50 °C minimum at the TMV inlet within one minute	Commissioning measurement, recorded per outlet

Criterion	Requirement	How it is verified
Illuminance, bedroom	300 lux at the desk plane	Commissioning measurement on a sample of one room in ten
Illuminance, escape routes	1 lux minimum on the centre line	Photometric calculation plus site verification
Wireless coverage	–67 dBm minimum in every bedroom and amenity space, supporting 2 devices per resident concurrently	Site survey at commissioning, heat map issued
Slip resistance, wet areas	PTV $\geq$ 36 wet	Manufacturer's data plus in-situ pendulum test on a sample
Structural, floor loading	1.5 kN/m ² imposed, bedrooms; 2.0 kN/m ² circulation	Design calculations, submitted for approval
Structural, wind	To BS EN 1991-1-4 for the site exposure at Appendix 8, including the temporary condition during installation	Design calculations
Durability	All finishes to withstand 38 months of continuous single-occupancy use without replacement, fair wear and tear excepted	Warranty and a defined maintenance regime in the O&M

7 Programme and delivery

7.1 Fixed point

The village must be live before the first travelling worker arrives. That date, not the tender return date, is the fixed point in this programme. The tenderer shall demonstrate in its tender programme how it is met, and shall state the latest date by which each of the interfaces at section 5 must be satisfied for it to remain achievable.

7.2 Delivery sequence

Blocks are to be delivered, set and weathertight in the sequence at Appendix 6, which is driven by the bed demand curve and not by manufacturing convenience. A tenderer proposing a different sequence shall price it as a departure and state the effect on the first-occupation date.

7.3 Weather and abnormal loads

Deliveries are by abnormal load over the route at Appendix 7, which includes a structure subject to assessment. The tenderer shall confirm vehicle configuration and axle loading with its tender, and shall not assume the route is available until the assessment is complete.

7.4 Working hours

Installation is restricted to the hours in the planning consent at Appendix 3. Craneage outside those hours requires the client's prior written agreement and the discharge of the relevant condition.

7.5 Notification

Fourteen days' notice of each delivery, confirmed at seven days and again at forty-eight hours. A delivery arriving without confirmed notice may be refused entry.

8 Quality, inspection, testing and commissioning

8.1 Inspection and test plan

Submitted within four weeks of award, covering manufacture, delivery, installation and commissioning, with hold points the client may witness. Work proceeding past an unsigned hold point may be opened up at the tenderer's cost.

8.2 Factory inspection

The client reserves the right to inspect at the place of manufacture. The first module of each type is a benchmark and shall not be delivered until accepted; the benchmark remains available for comparison until the last module is set.

8.3 Sample room

One complete RT-01, fully finished and serviced, shall be available for inspection not less than four weeks before the first delivery. It is the standard against which every subsequent room is measured.

8.4 Pre-completion testing

Acoustic testing on a sample of one room pair in ten, and air permeability on one block in three, both to the standards at section 6. A failure requires the tenderer to test a further sample of the same size at its own cost, and to remedy every room represented by a failed test.

8.5 Commissioning

Every ensuite extract rate, every water outlet temperature and every TMV measured and recorded individually. A commissioning record stating "all outlets satisfactory" without individual results will be rejected.

8.6 Demonstration

Fire alarm cause and effect, emergency lighting, access control hierarchy and the wireless heat map demonstrated to the client and to P5 before handover.

9 Handover

Deliverable	Requirement
As-installed drawings	PDF and native format, every discipline, reflecting what was built rather than what was designed
O&M manuals	Digital and one hard copy, indexed, including manufacturer literature, spares schedule and maintenance frequencies
Test and commissioning records	Individual results as required at 8.5, not summaries
Electrical certification	BS 7671 certificates with individual circuit results and an as-installed schedule
Fire doorset register	Every doorset, its rating, certification and location
Firestopping register	Every penetration, its location, the system used and the installer's certification
Legionella written scheme	Per 4.12, with the flushing log from first fill to handover
Warranties	Assigned to the client, including the roof material warranty at 4.4
Asset register	Every maintainable asset, tagged, with location and expected life — in the format required by P5
Training	Two sessions for P5's staff, recorded, covering plant, alarm, access control and the water system

Deliverable	Requirement
Spares	Twelve months' consumables and a defined critical spares holding, listed and priced separately in the tender

Occupation shall not commence before commissioning is complete and the handover deliverables above have been received. This is scheduled as interface IF-07 and is not a matter of convenience.

10 Health, safety and environment

10.1 CDM 2015

The client has appointed a Principal Designer and Principal Contractor for the project. This tenderer is a contractor under the Regulations and shall comply with the construction phase plan. Nothing in this document appoints this tenderer to either statutory role.

10.2 Lifting operations

Every lift planned by a competent person, with the plan submitted seven days beforehand. Exclusion zones maintained. No lift over an occupied area at any time.

10.3 Live site interface

Installation takes place alongside a live construction site. Segregation of the installation area from site traffic and from any occupied part of the village is this tenderer's responsibility and shall be shown on its logistics plan.

10.4 Firestopping register

Maintained during installation, not compiled at the end. The client may inspect it at any time; an incomplete register is a hold on payment.

10.5 Waste

Duty of care applies. Transfer notes for every movement. Packaging returned or recycled; a target of 90% diversion from landfill is required and shall be reported monthly.

10.6 Environmental

Compliance with the CEMP at Appendix 4, including hours, noise, dust, lighting and the ecological constraints recorded there.

11 Drawings and documents register

11.1 Issued with this document

Reference	Title	Revision	Status
NR-TW-C1-0101	C1 main compound general arrangement	A	For tender
NR-TW-VIL-0201	Village general arrangement and block layout	B	For tender
NR-TW-VIL-0202	Block type plans and elevations	A	For tender

Reference	Title	Revision	Status
NR-TW-VIL-0203	Service termination point coordination drawing	A	For tender — to be signed under IF-02
NR-FS-VIL-001	Fire strategy	C	For tender — Appendix 2
NR-SC-VIL-001	Bed demand curve and occupancy programme	B	For information — Appendix 6
NR-AL-001	Abnormal load route assessment	Draft	For information — Appendix 7, assessment incomplete

The abnormal load route assessment is incomplete and is issued as a draft. The tenderer shall not assume the route is available. This is stated so that an assumption is priced rather than a risk.

11.2 Required from the tenderer with its tender

- Design calculations for the U-values, air permeability strategy and thermal bridging (Section 6)
- Setting-out and base tolerance specification (4.1 and IF-01)
- Maintenance access strategy drawing (4.14)
- Tender programme showing every interface date at section 5 (7.1)
- Logistics plan for delivery, craneage and segregation (10.3)
- Schedule of departures from this document, priced separately (1.1)
- Priced activity schedule in the structure at Appendix 1 (Section 12)

12 Pricing and the activity schedule

The tender shall be priced against the activity schedule at Appendix 1, in its issued structure. A tenderer who alters the structure produces a return that cannot be compared with the others, and it will be marked accordingly.

Item	Activity	Basis	Included in the lump sum
A	Design, calculations and approvals	Lump sum	Yes
B	Manufacture — bedroom modules, by room type	Rate per module	Yes
C	Manufacture — amenity, reception and circulation	Lump sum	Yes
D	Transport and delivery to site	Rate per module	Yes
E	Craneage, setting and connection	Lump sum	Yes
F	Internal fit-out and fixed joinery	Rate per room type	Yes
G	Mechanical and electrical installation	Lump sum	Yes
H	Commissioning, testing and demonstration	Lump sum	Yes
I	Handover deliverables and training	Lump sum	Yes
J	Critical spares holding	Priced separately	Stated separately
K	Sample room, in advance of the main delivery	Lump sum	Yes

Item	Activity	Basis	Included in the lump sum
L	Departures from these Employer's Requirements	Each priced separately	No — listed and priced individually

The price is fixed for the full contract period. No fluctuation applies. Where the tenderer requires an indexation mechanism it shall be proposed and priced as a departure under item L, stating the index and the base date.

13 Appendices

- Appendix 1 — Activity schedule, in the structure to be priced
- Appendix 2 — Fire strategy, issued by the client's fire engineer
- Appendix 3 — Planning consent and conditions
- Appendix 4 — Construction Environmental Management Plan
- Appendix 5 — Approved external colour and finish range
- Appendix 6 — Bed demand curve and occupancy programme
- Appendix 7 — Abnormal load route assessment — draft, incomplete
- Appendix 8 — Design loadings, site exposure and rainfall data
- Appendix 9 — Overheating criterion and the client's comfort brief