

Employer's Requirements

Client	Marrowbridge Infrastructure Ltd
Project / scope	Workforce accommodation village
Package	P2 — Modular accommodation
Prepared by	Director

1 · PURPOSE OF THIS PACKAGE

Supply, deliver, install and commission the accommodation and amenity buildings for a 225-room workforce village serving a 38-month energy project.

2 · SCOPE OF WORKS

- Bedroom blocks, amenity buildings, reception and village office
- Module transport, craneage and setting out
- Internal M&E within each module
- Connection to the termination points provided under P1
- Commissioning of building services and handover

3 · EXPRESSLY EXCLUDED

Every exclusion names the package or party that does hold the item. An exclusion that names nobody is a gap, and it will be found at the worst possible moment.

EXCLUDED FROM THIS PACKAGE	HELD BY
Ground preparation, bases and plinths	P1 Civil works
Loose furniture, including in bedrooms	P4 Furniture
Catering equipment and kitchen fit-out	P3 Kitchen
Operation, maintenance and housekeeping	P5 FM and operation

Every exclusion above names the package that holds it. Nothing is excluded into thin air.

4 · INTERFACES WITH OTHER PACKAGES

What is handed over, in what state, and who certifies it. This section is why a package is bought rather than a scope left between two contracts.

REF	WITH	WHAT IS HANDED OVER	CERTIFIED BY
IF-01	P1	Bases set out and levels certified to the module tolerance	P1, in writing, before delivery
IF-02	P1	One termination point per service per block	A joint drawing signed by both parties

REF	WITH	WHAT IS HANDED OVER	CERTIFIED BY
IF-05	P4	The bedroom specification, item by item, fixed before either package is let	Both, against a common schedule
IF-09	P5	Commissioning sign-off before any occupation	P2, witnessed by P5
IF-10	P5	Water system at first fill, with the legionella duty passing at that point and not at first occupation	P2 to P5, recorded

5 · PERFORMANCE REQUIREMENTS

Rooms to achieve the acoustic, thermal and fire performance at Appendix 4. Building services to be commissioned and demonstrated under load before handover.

6 · STANDARDS AND STATUTORY REQUIREMENTS

Building Regulations, BS 9991 for the fire strategy, CDM 2015. The fire strategy is a single design across all five packages and is issued by the client's fire engineer, not developed by the tenderer.

7 · PROGRAMME REQUIREMENTS

Modules delivered and installed within the window at Appendix 5. The village must be live before the first travelling worker arrives; that date, not the tender return, is the fixed point.

8 · SITE INFORMATION PROVIDED

With its revision and status. What is not provided is stated, so a tenderer prices an assumption rather than a risk.

Ground investigation report — **not available**. Bases are designed and constructed under P1 and are not this tenderer's risk.

Topographical survey, utility record search and the planning consent with its conditions are issued at Appendix 6.

10 · QUALITY, INSPECTION AND HANDOVER

Inspection and test plan proportionate to the works, submitted within four weeks of award. Handover pack defined at Appendix 7 and priced at tender, not negotiated at completion.

11 · HEALTH, SAFETY AND ENVIRONMENT

Specific to modular installation and craneage: lift plans, exclusion zones, working at height, and the interface with live site traffic.

12 · COMMERCIAL REQUIREMENTS

Fixed lump sum against these Employer's Requirements. Monthly valuation, payment terms per the subcontract, 5% retention released in two stages. Pay-when-paid is prohibited. Departures from this document are to be stated and priced separately in the tender return.

These Employer's Requirements state what is required, not how it is to be achieved, except where a method is itself a requirement. Where a tenderer's proposal departs from this document the departure must be stated in the tender return and priced separately, so that what is being compared is comparable.