

ETABLIX

INTEGRATED SITE SERVICES

A trading name of JNN GLOBAL LTD · Company number 15405437

SITE SYSTEMS DIAGNOSTIC SPECIMEN REPORT

Ridgeway Grid Connection — a synthetic project

Report reference	SSD-2026-001
Scheme	Ridgeway Grid Connection — 400 kV substation and converter station
Status	SYNTHETIC. Not a real project, client or contract.
Purpose	To show what a client receives, without showing another client's pack
Prepared by	Justin Nseyi MCIQB, Director
Produced	7 September 2026
Basis	First-pass planning figures requiring validation by a competent person

Ridgeway Grid Connection is not a real project, client or contract. No figure, name or date in this report describes anything that exists. It was produced by running the diagnostic against the eight inputs a client is asked to supply, to establish whether the twelve advertised deliverables can in fact be generated from them. It is provided so that a reader can see the form and depth of the deliverable. A real client's report is never shown to a third party, anonymised or otherwise.

Synthetic test document. Not a real project, client or engagement. Produced from the eight inputs in ../inputs/ to test whether the twelve advertised deliverables can actually be produced from what the website asks a client to provide.

Basis of preparation: figures are first-pass planning estimates from the information supplied. Every load, ratio and duration below is flagged for validation by a competent person. Where information was not provided, that is stated rather than assumed.

Findings in one paragraph

The programme is not deliverable as written, and the reason is not construction. Site access is set for 1 March 2027, but three consents that must precede it have not been applied for: the Section 278 for the only access (20 weeks from application), the badger licence covering Parcel B (12–16 weeks), and the DNO connection for a supply nobody has yet sized. Working backwards from 1 March, the last responsible date to start the Section 278 is around mid-October 2026 — roughly six weeks away. Separately, two-shift working from January 2028 is prohibited by planning condition 14 as currently worded, which no document reconciles. Nine of the eleven site-services packages are unstarted or unowned, two of the started ones were enquired separately by different buyers three weeks apart, and reinstatement is assumed to sit with a contractor whose works finish twenty months before it is needed.

1 · Site-service package map

Eighteen packages are required. Eleven are recognised in the EPC's list; seven are not identified anywhere.

#	Package	Status in EPC list	Scope boundary
P01	Enabling civils & hardstanding	Tendering	Compound formation, haul roads, drainage, hardstanding
P02	Cabin hire — offices	Enquiry issued	Supply, install, maintain, remove office accommodation
P03	Cabin hire — welfare	Within P02 enquiry	WCs, showers, drying, canteen, lockers
P04	Temporary power generation	Enquiry issued	Generation, distribution, fuel, maintenance
P05	Grid connection (DNO)	Not identified	Application, connection works, metering
P06	Temporary water supply	Not started	Source, storage, distribution, potability
P07	Foul drainage & effluent	Not started	Collection, treatment or tankering, consent
P08	Security — guarding & systems	Not started	Manned guarding, CCTV, access control, perimeter
P09	Cleaning	Not started	Welfare, offices, accommodation
P10	Waste management	Not started	Segregation, storage, removal, duty of care
P11	Catering	Not started	Canteen operation, provisions, food safety
P12	Workforce accommodation	"Site team to arrange"	Beds, servicing, transport, resident management
P13	Personnel transport / shuttle	Not identified	Shuttle, parking management, travel plan
P14	Site comms & IT	Within EPC scope	Wi-fi, mobile, CCTV backhaul, site systems
P15	Temporary heating	Not identified	Cabin, accommodation and process heating
P16	Fuel storage & management	Not identified	Bunded storage, dispensing, spill control
P17	Dust, wheel-wash & road cleaning	Not identified	Suppression, wheel-wash, off-site road sweeping
P18	Reinstatement & demobilisation	Assumed in P01	Removal, remediation, restoration, handback

Seven unowned packages: P05, P13, P15, P16, P17, and functionally P12 and P18. Each is a cost and a lead time nobody currently holds.

2 · Scope-gap assessment

Ten gaps. Ranked by how much programme they can take.

Ref	Gap	Consequence	Severity
G01	Section 278 not applied for; 20-week authority lead time against a 1 Mar 2027 access date	No lawful access. Blocks everything including 9 abnormal loads	Critical
G02	Two-shift working (Jan 2028) conflicts with planning condition 14 hours	Either the programme or the consent is wrong; 9 months of erection at risk	Critical
G03	No DNO application; supply not sized	Connection lead times run 3–12 months. Generation cost and fuel logistics undefined	Critical
G04	Badger licence not applied for; 12–16 weeks; sett 40m from Parcel B	Parcel B unusable at the date it is needed	High
G05	Accommodation unowned: 112 beds needed at peak against 180 in the local town, with a competing project mobilising Q3 2027	Cost escalation and a workforce that cannot reach site	High
G06	90 parking spaces against ~280 on site at shift overlap; no shuttle strategy	Overspill parking on the B-road; planning and community risk	High
G07	No ground investigation in the temporary works areas; made ground of unknown depth beneath the proposed compound	Hardstanding design unquantifiable; P01 price is a guess	High
G08	Reinstatement assumed within P01, whose works end Jun 2027 for a Feb 2029 need	Almost certainly not in the contract. Late, sole-source, expensive	Medium
G09	No water or foul enquiry; no mains within 1.4 km; no discharge consent	Tankering by default at ~1.5 loads/day each way, unbudgeted and untracked in the traffic plan	Medium
G10	Parcel B separated from Parcel A by a cable easement no heavy plant may cross	Whatever goes on Parcel B cannot be serviced conventionally	Medium

3 · Supplier-interface matrix

Twenty-two interfaces identified. The twelve that fail expensively:

Ref	Between	The interface	If unowned	Proposed owner
IF-01	P02/P03 ↔ P04	Generator sized to the cabin schedule	Enquiries went out 3 weeks apart from different buyers — the generator is being sized against a schedule that has since changed	ETABLIX
IF-02	P04 ↔ P05	Generation as bridge to, or substitute for, grid connection	Generators hired for 26 months at a cost nobody compared against connection	ETABLIX
IF-03	P12 ↔ P13	Beds to shuttle to shift start	Workforce housed 40 minutes away with no transport; late starts every day	ETABLIX
IF-04	P12 ↔ P03	Whether welfare sizes for residents or day workers	Welfare undersized at handover or oversized for 26 months	ETABLIX
IF-05	P06 ↔ P11	Potable water for catering	Catering opens without a potable certificate; food-safety stop	P06
IF-06	P06 ↔ P07	Inflow drives outflow volume	Foul sized on a guess; tanker frequency wrong	ETABLIX
IF-07	P01 ↔ P02/P03	Cabin bases and services ducting before delivery	Cabins arrive to unprepared ground; craneage stands	P01
IF-08	P01 ↔ P18	Who removes what P01 built	The gap in G08 — reinstatement priced late, by whoever is left	ETABLIX
IF-09	P08 ↔ P14	CCTV backhaul, power and comms to the gatehouse	The classic: gatehouse built, no data link	ETABLIX
IF-10	P09/P10 ↔ P11	Catering waste segregation and removal frequency	Food waste held on site; pest and reputational risk	P10
IF-11	P17 ↔ highway authority	Wheel-wash performance vs. condition on road cleanliness	Enforcement action; possible stop notice	P17
IF-12	P16 ↔ P04	Fuel storage, bunding and dispensing for generators	Generators delivered, no compliant fuel storage; environmental exposure	ETABLIX

Full register of 22 in the issued report.

4 · Workforce-demand profile

Period	Average	Peak	Beds required	Parking demand
Mar–Jun 2027	45	70	28	55
Jul–Dec 2027	120	165	66	120
Jan–Sep 2028 (2 shifts)	210	280	112	≈200 at overlap
Oct 2028–Jan 2029	150	190	76	135
Feb–Apr 2029	60	85	34	65

Beds at 40% of peak, per the supplied estimate. **That 40% is unverified** — no local labour market assessment exists, and it is the single number that most changes accommodation cost. A 10-point error is 28 beds for 15 months.

Parking demand assumes a 45-minute shift overlap places both shifts on site simultaneously. **90 spaces are provided. The shortfall at overlap is approximately 110.**

5 · Temporary-utility demand assessment

Power — indicative, for engineer validation

Load	Connected	Diversity	Diversified
Offices (70 desks, ~315 m ²)	32 kW	1.0	32 kW
Welfare — showers, water heating	119 kW	0.4	48 kW
Canteen	40 kW	0.6	24 kW
Drying room	20 kW	1.0	20 kW
Accommodation (112 beds, if on site)	168 kW	0.6	101 kW
Site and task lighting	25 kW	1.0	25 kW
Security, CCTV, comms	10 kW	1.0	10 kW
Construction small power, welding, workshop	200 kW	0.6	120 kW
Total			380 kW

At 0.9 power factor with 25% headroom: **≈530 kVA with accommodation on site; ≈400 kVA without.**

That difference is the point. **The accommodation decision changes the connection by roughly 130 kVA and must be made before the DNO application, not after.**

Water and foul — indicative

	With on-site accommodation	Off-site
Welfare, 50 l/person/day × 280	14.0 m ³ /day	14.0 m ³ /day
Accommodation, 140 l/person/day × 112	15.7 m ³ /day	—
Dust suppression and wheel-wash (net of recycling)	2.0 m ³ /day	2.0 m ³ /day
Peak potable demand	≈32 m ³ /day	≈16 m ³ /day
Foul at 90%	≈29 m ³ /day	≈14 m ³ /day

No mains within 1.4 km. At 20 m³ per tanker that is **up to 1.6 deliveries and 1.5 removals per day at peak** — three HGV movements a day that appear nowhere in the logistics plan (input 04) and were not counted in the 45/day peak.

6 · Welfare and accommodation requirements

Sized to peak 280, against Schedule 2 of CDM 2015. Ratios are the planning figures in common use; confirm against the client's own standard.

Provision	Basis	Requirement
WCs	1 per 25	12
Wash basins	1 per WC	12
Showers	1 per 20 (dirty work)	14
Drying room capacity	Largest shift	150 person-capacity
Lockers	1 per person, largest shift	150
Canteen seats	50% of largest shift, staggered breaks	75 minimum, 100 recommended
Office desks	Management, HSEQ, EPC staff, support	70 desks, ≈315 m ²
First aid / medical room	Site population > 250	1 dedicated

Accommodation: **112 beds at peak, sustained Apr 2028 – Jul 2028**, tapering to 34 by Feb 2029. Against 180 hotel beds in the nearest town and a competing project mobilising Q3 2027, sole reliance on local hotels is not a strategy. Three options should be priced before Q1 2027:

1. On-site modular village on Parcel B — solves availability, but Parcel B

is behind an uncrossable easement (G10, IF-10) and inside the badger licence area (G04). Servicing route must be designed first.

2. Block-booked local capacity — fastest, but exposed to the competing project and to seasonal rates.

3. Off-site managed accommodation within a shuttle radius — most likely deliverable, and makes P13 (shuttle) mandatory rather than optional.

7 · Mobilisation constraints

The consent chain, worked backwards from the 1 March 2027 access date:

Consent	Lead time	Latest start	Applied for?
Section 278 (access bellmouth)	20 weeks	≈12 Oct 2026	No
Badger exclusion licence (Parcel B)	12–16 weeks	≈16 Nov 2026	No
CEMP approval (condition 22)	Assume 8 weeks	≈04 Jan 2027	No
DNO connection offer and works	3–12 months, unquantified	Already late if ≥6 months	No
Planning discharge (stated assumption)	—	15 Feb 2027	Not confirmed

Approximately six weeks remain before the Section 278 makes 1 March 2027 undeliverable. That is the finding this report exists to surface.

Physical constraints: single access point shared by 45 HGV/day, 9 abnormal loads and up to 280 people; a 6" gas main crossing the northern access route; made ground of unknown depth beneath the proposed compound; and a cable easement dividing the two temporary works parcels.

8 · Procurement strategy

Principle: buy the interfaces, not just the packages. Fifteen of the eighteen packages have at least one dependency on another. Letting them separately, as P02 and P04 already have been, transfers the coordination cost to the site team at the worst moment.

Recommended structure:

Bundle	Packages	Why together	Approach
A — Site establishment	P01, P02, P03, P07 (drainage), P16, P17	Bases, cabins, drainage and fuel share ground and sequence	Single contract, staged award
B — Site services (operate)	P08, P09, P10, P11, P15	All are ongoing operate-phase services on one performance regime	One provider, output-specified
C — Power and water	P04, P05, P06	Load and demand must be sized once, by one party	Design-and-supply, after the demand model is validated
D — Workforce	P12, P13	Beds and transport are one problem	Single accountability
E — Reinstatement	P18	Priced now, executed 2029, held as an option	Price at award of Bundle A

Immediate procurement actions:

1. Stop the P02 and P04 enquiries. Re-issue against a validated demand

schedule once §5 is engineer-checked. Continuing risks a generator sized to a superseded cabin schedule (IF-01).

2. Issue the DNO enquiry this month regardless of the accommodation decision;
apply for the higher load and reduce later.

3. Price Bundle E now, while Bundle A is in competition and the incumbent has
an incentive to be reasonable.

9 · Preliminary risk register

Ref	Risk	P	I	Score	Mitigation	Owner
R01	S278 not secured for 1 Mar 2027 access	5	5	25	Apply within 4 weeks; negotiate temporary access licence as fallback	Client
R02	Two-shift working refused under condition 14	4	5	20	Pre-application discussion now; model single-shift programme impact	EPC
R03	DNO connection later than first power need	4	4	16	Enquire this month; size generation as bridge, not substitute	ETABLIX
R04	Accommodation unavailable at peak	4	4	16	Price all three options by Q1 2027; block-book early	ETABLIX
R05	Badger licence delays Parcel B	3	4	12	Apply Nov 2026; plan Parcel A-only compound as fallback	Ecologist
R06	Made ground drives hardstanding cost	4	3	12	GI in temporary works areas before Bundle A award	Client
R07	Parking overspill onto the B-road	4	3	12	Shuttle strategy within Bundle D; travel plan with the authority	ETABLIX
R08	Reinstatement priced late and sole-source	4	3	12	Price within Bundle A; hold as priced option	ETABLIX
R09	Tanker movements exceed traffic plan	3	3	9	Update TMP with the water and foul movements in S5	EPC
R10	Competing project draws local labour and beds	3	3	9	Labour market assessment; early accommodation commitment	ETABLIX

Four risks score 16 or above. Three are consents, and all three are still inside the window where action is cheap.

10 · Indicative cost structure

Order-of-magnitude only, to inform the delivery-model decision. **Not a price, not a budget, and not a substitute for tendered rates.**

Bundle	Basis	Indicative range
A — Site establishment	Compound formation, bases, cabins, drainage, fuel, dust	£850k – £1.4m
B — Site services (operate)	26 months × security, cleaning, waste, catering, heating	£1.9m – £3.1m
C — Power and water	Connection, generation bridge, fuel, water, foul	£1.1m – £2.2m
D — Workforce	112 beds at peak, tapering, plus shuttle	£2.4m – £4.6m
E — Reinstatement	Removal, remediation, restoration	£320k – £600k
Total temporary site environment		£6.6m – £11.9m

The spread is the story. It is driven by three unresolved decisions — accommodation on or off site, grid connection versus generation for 26 months, and whether two-shift working survives condition 14. **Resolving those three moves roughly £5.3m of range.** No procurement should be committed against the top of these ranges until they are settled.

11 · Recommended delivery model

Model 02 — Management Integrator.

Model 01 (Advisory) is insufficient: the problems here are not analytical but coordinative, and eleven of the eighteen packages have no owner. A report alone leaves the same site team to hold the same interfaces.

Model 03 (Prime) is not appropriate at this stage on either side. It would require the client to transfer £6.6m–£11.9m of supply chain before the three decisions in §10 are settled, and prices risk that has not yet been sized.

Model 02 fits because the client keeps supplier contracts and the balance sheet while ETABLIX takes coordination, the interface register and supplier performance. It can start immediately against the consent chain in §7, which is the only thing on the critical path this quarter. If the operate phase proves the model, Model 03 for the workforce village alone is the natural second-stage conversation — bounded, and after the unknowns are resolved.

12 · 30/60/90-day mobilisation actions

First 30 days

1. **Submit the Section 278 application.** Nothing else on this list matters if this slips. *Client, with ETABLIX support.*
2. Issue the DNO enquiry at 550 kVA. Reduce later; you cannot accelerate later. *ETABLIX.*
3. Open the condition 14 conversation with the planning authority on two-shift working. *EPC.*
4. Suspend the P02 and P04 enquiries pending a validated demand schedule. *ETABLIX.*
5. Commission the ground investigation across both temporary works parcels. *Client.*

Days 31–60

6. Engineer-validate the demand model in §5; issue as the basis for Bundle C. *ETABLIX + electrical engineer.*
7. Complete the labour market assessment and fix the travelling-workforce percentage. *ETABLIX.*
8. Price all three accommodation options; recommend one. *ETABLIX.*
9. Apply for the badger exclusion licence. *Client's ecologist.*
10. Submit the water connection enquiry and foul discharge consent. *ETABLIX.*

Days 61–90

11. Issue Bundle A to tender against a designed compound and real ground data. *ETABLIX.*
12. Issue Bundle D with the accommodation decision made. *ETABLIX.*
13. Draft the CEMP for condition 22 approval. *EPC.*
14. Publish the full 22-row interface register with a named owner against every row. *ETABLIX.*
15. Establish the mobilisation gate schedule and the first monthly report. *ETABLIX.*

Prepared as a capability test. Every figure requires validation by a competent person before use. Where information was not provided it is identified as missing rather than assumed.

About this specimen

This report was generated from the eight inputs the client is asked to provide, and from nothing else. Where an input was missing, the report says so rather than assuming a value — section 5 does that twice. That is the behaviour worth looking at: a diagnostic that fills its own gaps produces a number nobody can defend, and the whole point of the exercise is a number that survives being questioned.

Every load, ratio, rate and duration in it is a first-pass planning figure requiring validation by a competent person before use. It is written that way on purpose. A specification issued as fact, on figures that were estimated, is the failure mode this service exists to prevent.